



Murray Street Bridge Seismic Retrofit and Barrier Rail Project

PROJECT OBJECTIVES


- ✓ Safety, seismic resilience, accessibility
- ✓ 6-foot bike lanes and a 7.5-foot sidewalk
- ✓ Upsized and relocated county sewer line
- ✓ On schedule for **January 2028 completion**

ADDITIONAL INFORMATION

For more information, scan the QR code or visit cityofsantacruz.com/msb



PROJECT PHASING



2025

- ① PG&E Electrical and Comcast Infrastructure
- ② Foundation Piles (In Water)
- ③ Pile Cap Extension (In Water)
- ④ New Column
- ⑤ Extend and Widen Pier Cap
- ⑥ CIDH Pile (Not Shown in Model)

2026

- ⑦ Steel Truss Bridge & New Sanitary Sewer Force Main
- ⑧ New Barrier on Bridge, Gas Line, and Deck Drain
- ⑨ Foundation Piles (In Water)
- ⑩ Pile Cap Extension (In Water)
- ⑪ New Column
- ⑫ Extend and Widen Bent Cap

2027

- ⑬ Precast Prestressed Girders
- ⑭ Water Line and Deck Drainage
- ⑮ Construct New Sidewalk, Barrier, & Widen Bridge Deck
- ⑯ Roadway Improvements: Polyester Overlay, Striping, Signage
- ⑰ Soldier Pile Wall & Concrete Retaining wall
- ⑱ Westside Land Improvements
- ⑲ Concrete Retaining Wall & Eastside Land Improvements

SCHEDULE

Activity	2025	2026	2027	'28
Notice to Proceed (NTP) 03/2025	★			
Utility Relocation 03/2025–06/2025				
Bridge Closures 06/2025–01/2026, 06/2026–08/2026, 02/2027 (1 week), 12/2027 (2 weeks)	Closure #1	Closure #2		
North Substructure 06/2025–12/2025				
Cast-In Drilled Hole (CIDH) Pile 10/2025–01/2026				
Sanitary Sewer Force Main 01/2026–09/2026				
South Substructure 06/2026–12/2026				
Girders, Guardrail, Misc. Superstructure 02/2027–09/2027				
Retaining Walls, Landscaping, Final Overlay 06/2027–01/2028				
Project Completion 01/2028				★

ENVIRONMENTAL CONSTRAINTS

- Allowable in-water work windows (sturgeon, steelhead) | 06/2025–10/2025, 06/2026–10/2026
- Work stops when mammals are encountered (otters, seals, sea lions)
- Must maintain marine navigational channel during construction

